



ENGINEERING SUCCESS TOGETHER

WEEKLY SUMMARY REPORT

Client: Needham DPW
Contract: Rockwood Lane Extension
Developer: Wayside Realty Trust

Dates: 07/07/15 to 07/10/15
Inspector(s) on site: MH/KW/ND

WORK COMPLETED THIS WEEK

- Limited work authorized to begin on Tuesday, July 7.
- Authorized work includes removal of trees and stumps, moving and stockpiling of earth materials, and removal of existing stockpiled materials.
- Ongoing site clearing, tree removal and stump removal.
- All trees planned for removal were down.
- Stockpiled materials separated into rock and unscreened gravel.

WORK ANTICIPATED FOR NEXT WEEK

- Waiting for full final approval from the Planning Board.
- Continued stump removal and earthwork.
- Potential survey to establish some lot lines and grades.
- Pursue blasting permit and begin ledge removal as soon as authorized.

PHOTOS



Sign Posted at Site Entrance



Previously Installed Silt Fence and Straw Wattles



Removal of 4 Remaining Trees SW Corner of Site



Site Clearing Underway