



ENGINEERING SUCCESS TOGETHER

WEEKLY SUMMARY REPORT

Clients: Newton & Needham DPW
Contract: Central Ave/Elliot St Bridge
Contractor: Aetna Bridge Company

Dates: 7/18/2016 to 7/22/2016
Inspector(s) on site: GF & ND

WORK COMPLETED THIS WEEK

- Demolition of the following bridge components: railings, north sidewalk and support beams, upper sections of concrete piers, abutments, and retaining walls, the south sidewalk, and the bituminous concrete wearing surface

WORK ANTICIPATED FOR NEXT WEEK

- Transfer of overhead utility lines to temporary utility pole
- Complete demolition to areas obstructed by utility lines
- Remove wearing surface outside limits of bridge
- Excavation of arch fill material

PHOTOS



Installed Temporary Water Diversion at Northwest Wall
7/19/16



North Sidewalk Demolition/Railing Removed
7-19-16

PHOTOS



Installed Temporary Utility Poles (2nd Pole Lower Right Background)
7/19/16



South Sidewalk, North Sidewalk and Beam Demolition
7/22/16