



ENGINEERING SUCCESS TOGETHER

WEEKLY SUMMARY REPORT

Clients: Newton & Needham DPW
Contract: Central Ave/Elliot St Bridge
Contractor: Aetna Bridge Company

Dates: 12/12/2016 to 12/16/2016
Inspector(s) on site: GF/ND

WORK COMPLETED THIS WEEK

- Install temporary traffic barriers along curbs
- Reopen bridge to vehicle traffic and pedestrians along south sidewalk
- Miscellaneous paving
- Reopen bridge to vehicular traffic and pedestrians on south sidewalk
- Remove detour signs
- Install formwork, reinforcing, and fine grading for northeast approach sidewalk
- Install additional erosion controls for winter
- Install heating system for northeast approach sidewalks

WORK ANTICIPATED FOR NEXT WEEK

- Install reinforcing for northeast approach sidewalks
- Pour concrete for northeast approach sidewalks
- Heat northeast approach sidewalks
- Install saltguard sealant on approach sidewalks
- Full time lane closures are anticipated Monday through Friday next week, from 9:30 AM to 3:30 PM.

CONSTRUCTION SCHEDULE STATUS

- Construction remains on schedule. Work will continue on the north sidewalk for approximately one more week, and then the contractor will leave the site for the Winter, and will return in the Spring of 2017 to complete the north sidewalk and punch list items.

PHOTOS



Work Proceeding on North Sidewalk while Open to Traffic
12/16/2016



Subgrade Protection for Northeast Approach Sidewalk
12/16/2016