



ENGINEERING SUCCESS TOGETHER

WEEKLY SUMMARY REPORT

Clients: Newton & Needham DPW
Contract: Central Ave/Elliot St Bridge
Contractor: Aetna Bridge Company

Dates: 12/19/2016 to 12/23/2016
Inspector(s) on site: GF/ND

WORK COMPLETED THIS WEEK

- Install reinforcing for northeast approach sidewalks
- Pour concrete for northeast approach sidewalks
- Heat northeast approach sidewalks
- Install saltguard sealant on approach sidewalks

WORK ANTICIPATED FOR NEXT WEEK

- No Contract Work is planned for next week.
- A foreman will be on site to disassemble the heating system and demobilize some items from the storage yard.
- No lane closures are planned.

CONSTRUCTION SCHEDULE STATUS

- Construction remains on schedule. No further significant Contract Work is planned for the Winter, with the exception that in early January the contractor may install the vehicle railing on the south sidewalk and remove the temporary barrier from that side of the roadway if the railing fabrication can be completed and conditions allow. Lane closures will be required for that work. Contract Work will resume in the Spring of 2017 to complete the north sidewalk and punch list items.

PHOTOS



Installing Reinforcement for Northeast Approach Sidewalk
12/20/2016



Time Capsule Placed within Northeast Approach Sidewalk Concrete Pour
12/21/2016

PHOTOS



Pouring Concrete for Northeast Approach Sidewalk
12/21/2016



Pouring Concrete for Northeast Approach Sidewalk
12/21/2016