



ENGINEERING SUCCESS TOGETHER

WEEKLY SUMMARY REPORT

Client: Needham DPW Dates: 03/25/2017 to 03/31/2017
Contract: Downtown Improvements
Contractor: MDR Construction Co., Inc. Inspector on site: D.K.

WORK COMPLETED THIS WEEK

- Completed installation of the unlit bollards in front of the common and in the Dedham Ave. island
- Continued installing the new wiring for traffic signals, street lighting and bollards
- Completed installation of traffic cameras and “opticon” or the system that remotely operates the traffic signals for emergency vehicle clearance
- Completed removal of the old traffic signal equipment

WORK ANTICIPATED FOR NEXT WEEK

- All work scheduled to take place during the day
- Continue installation of lighted bollards and street lights (not begun to date)
- Complete installation of wiring for various electrical/traffic signal components
- Complete the installation of the camera and telemetry wiring to Town Hall
- Connect new conduit to the existing electrical vault in Great Plain Ave. at Highland Ave. (not begun to date)
- Begin the construction of the foundations for future kiosk, statue and fountain (not begun to date)
- Begin construction of the brick masonry wall in front of the common (not begun to date)
- Continue shop drawing submissions and processing



New pedestrian pushbutton in operation at the northwest corner of Highland Ave. and Great Plain Ave.



New traffic signals in operation in Great Plain Ave. at the intersection of Dedham Ave.



New pedestrian crossing signal on the northeast corner of Highland Ave. and Great Plain Ave.



New traffic signals in operation and camera being installed on the southwest corner of Chestnut St. and Great Plain Ave.