

WEEKLY SUMMARY REPORT

Client: Needham DPW Dates: 07/13/15 to 07/17/15

Contract: Rockwood Lane Extension

Developer: Wayside Realty Trust Inspector(s) on site: MH/KW

WORK COMPLETED THIS WEEK

Ongoing site clearing to expose ledge.

- Removed some existing stockpiled materials from site.
- Ongoing delivery of blasting mats and equipment to site.
- Survey to establish some lot lines and grades.
- Truck turnaround protocol established. Trucks are now escorted into site for safety reasons.
- Porta potty delivered to site.

WORK ANTICIPATED FOR NEXT WEEK

- Waiting for full final approval from the Planning Board.
- Continued mobilization of blasting equipment.
- Pursue blasting permit and begin ledge removal as soon as authorized.
- Potential delivery of office trailer.
- Potential removal of additional existing stockpiled materials.

PHOTOS



Excavation down to ledge



Stockpiled material



View from site entrance



Blasting mats on site