

Clients: Newton & Needham DPW
Contract: Central Ave/Elliot St Bridge
Contractor: Aetna Bridge Company

Dates: 11/21/2016 to 11/25/2016
Inspector(s) on site: GF

WORK COMPLETED THIS WEEK

- Install underground utility conduit on east bridge approach
- install final Eversource vault on east bridge approach
- Permanent utility pole relocations on east bridge approach
- Install formwork and reinforcing for west pier cap
- Pour concrete for west pier cap
- Install granite curb at northwest bridge approach
- Construct sidewalk at northwest bridge approach
- Adjust castings at west bridge approach
- Install formwork for vehicle rail curb at northeast bridge approach

WORK ANTICIPATED FOR NEXT WEEK

- Install underground utility conduit at east bridge approach
- Install granite curbing at northwest and southwest bridge approaches
- Install sidewalk at northeast bridge approach
- Install precast beams for north sidewalk
- Install membrane waterproofing for arch saddle

CONSTRUCTION SCHEDULE STATUS

- Construction remains on schedule. The bridge is scheduled to re-open to vehicular traffic and to pedestrian traffic on the south sidewalk in mid-December. The contractor will return in the Spring of 2017 to complete the north sidewalk and punch list items.

PHOTOS



Relocating Utility Pole at East Bridge Approach
11/22/2016



Underground Utility Conduit Trench at East Bridge Approach
11/22/2016

PHOTOS



West Bridge Approach
11/22/2016



Foundations for Electrical Service and Ornamental Light at West Bridge Approach
11/22/2016