

## **WEEKLY SUMMARY REPORT**

Client: Needham DPW Dates: 9/23/2019 to 9/27/2019

Contract: Rosemary Lake Dredging

Contractor: Maverick Construction Co., Inc. Inspector(s) on site:

## **WORK COMPLETED THIS WEEK**

- Equipment procurement and project submittal preparation.
- Stabilization Plan and Equipment Refueling Plan submittals provided by Maverick.
- Submittal reviews for comment are taking place as submittals come in.


## WORK ANTICIPATED FOR NEXT WEEK

- Meeting with Maverick, Needham Parks and Recreation, Needham Engineering, and BETA Group scheduled for September 30<sup>th</sup>.
- Equipment procurement for construction and project submittal preparation. Maverick is currently working on the Construction Schedule and Sediment Sampling Plan followed by the Material Management and Dewatering plan.
- Submittal review.
- Weekly turbidity monitoring to be conducted along Rosemary Brook.

## **PHOTOS**



Station 1 (Petrini Apartments) – Monitoring and water sampling took place previously at Station 1 on 9/16/2019.



Statio 2 (West Street) – Monitoring and water sampling took place at Station 2 on 9/16/2019.





Central Avenue Culvert – Outfall water sample collected at the Central Avenue Culvert on 9/16/2019.



Central Avenue Culvert – Outfall water sample collected at the Central Avenue Culvert on 9/16/2019.

