

## **WEEKLY SUMMARY REPORT**

Client: Needham DPW Dates: 11/4/2019 to 11/8/2019

Contract: Rosemary Lake Dredging

Contractor: Maverick Construction Co., Inc. Inspector(s) on site: Caroline Armstrong

## **WORK COMPLETED THIS WEEK**

• Lake drawdown continued. Additional valve turns completed on Wednesday.

- Weekly flow and turbidity monitoring conducted on Tuesday and Thursday along Rosemary Brook.
- BETA met with Conservation Commission on Site on Thursday to observe monitoring efforts.
- Wetland Specialist report submitted. Will be prepared weekly during drawdown.
- On-going equipment and material procurement.

## **WORK ANTICIPATED FOR NEXT WEEK**

- Continue lake drawdown.
- MassDEP indicated that approval letter for fueling in lake and portland cement usage to be issued next week.
- Weekly turbidity monitoring to be conducted along Rosemary Brook. Monitoring shall continue to occur twice a week during drawdown, on Tuesdays and Fridays.
- On-going equipment procurement.

## **PHOTOS**



Staging Area with equipment (11/5/2019)





Tuesday (11/5/2019) Thursday (11/7/2019)

**Lake outlet - Drawdown progress** 





Lake west of Staging Area - Drawdown progress



Lake east of Staging Area - Drawdown progress on Thursday (11/7/2019)







Tuesday (11/5/2019) – Water level 6" at Stake

Thursday (11/7/2019) - Water level 9" at Stake

Station 1 (Petrini Property) – Turbidity, velocity, and sediment depth readings taken. Water level 3 inches higher on Thursday than Tuesday.





Tuesday (11/5/2019)

Thursday (11/7/2019) – Water level ~3" higher than Tuesday

Station 1 (Petrini Property) – Turbidity, velocity, and sediment depth readings taken. Water level 3 inches higher on Thursday than Tuesday.



Station 2 (West Street) – Turbidity, velocity, and sediment depth readings taken on Tuesday and Thursday. Stake almost underwater on Thursday.



Station 2 (West Street) – View downstream of Station 2. Stake almost underwater. (11/7/2019)





Station 5.1 – Edge of Bank shown. Turbidity, velocity, and sediment depth readings taken on Tuesday and Thursday.





Station 5.2 – Edge of Bank shown. Turbidity, velocity, and sediment depth readings taken on Tuesday and Thursday.







Station 5.3 (Whalen Property) – Edge of Bank shown. Turbidity, velocity, and sediment depth readings taken on Tuesday and Thursday





Station 5.4 (Whalen Property) – Edge of Bank shown. Turbidity, velocity, and sediment depth readings taken on Tuesday and Thursday





Station 5.5 (Whalen Property) – Edge of Bank shown. Turbidity, velocity, and sediment depth readings taken on Tuesday and Thursday

