

## WEEKLY SUMMARY REPORT

---

Client:	Needham DPW	Dates:	1/13/2020 to 1/17/2020
Contract:	Rosemary Lake Dredging		
Contractor:	Maverick Construction Co., Inc.	Inspector(s) on site:	Caroline Armstrong Laura Krause

---

### WORK COMPLETED THIS WEEK

---

- Weekly turbidity monitoring conducted on Tuesday and Friday along Rosemary Brook. Wildlife inspection and inlet fishnet inspections conducted on Wednesday by BETA Group.
- Maverick installed temporary conduit from staging area to run the treatment system. Electrician onsite Thursday (installed electric panel for filtration system area).
- Portable heater set up at filtration system tents.
- Dense grade gravel delivered to staging area and for work pad. Sump pumps set up at work pad.
- Maverick finished erecting tents above fuel cube and filtration system.
- Fallen tree partially removed on lake bank to allow access along bank.
- Additional erosion controls installed at staging area.
- On-going equipment and material mobilization.

### WORK ANTICIPATED FOR NEXT WEEK

---

- Weekly turbidity monitoring to be conducted along Rosemary Brook.
- Continue construction of working pad. Complete filtration system setup.
- Perform pump test with treatment system on base flow.
- Begin placing crane mats to access lake.
- Begin dewatering.
- Installation of rip rap forebay.

## PHOTOS

---



**Staging Area regraded (1/14/2020)**



**Work pad progress (1/14/2020)**



**Work pad progress (1/15/2020)**



**Work pad progress (1/16/2020)**



**Work pad construction (1/16/2020)**



**Graded Ramp and Work Pad in lakebed (1/17/2020)**



**Work Pad construction (1/17/2020)**



**Graded Work Pad construction (1/17/2020)**



**Sump pump set up at work pad in lakebed**



**Sump pump set up at work pad in lakebed**



**Tents covering treatment system**



**Tents covering fuel cubes**



**Portable propane heater delivered to Beach parcel to be used for treatment system**



**Generator at staging area**



**Underground temporary electric conduit at Staging Area (1/14/2020)**



Facing southwest



Facing southeast

**Underground conduit at Staging Area**



**Electric running along fence to filtration system**



**Electric panel for filtration system**



**Inlet fish nets inspected**



**Tree partially removed along lake bank to allow access**

Needham DPW  
Rosemary Lake Dredging



Beach and Pool Parcel



Staging Area

**Gates secured**