

WEEKLY SUMMARY REPORT

Client:	Needham DPW	Dates:	2/17/2020 to 2/21/2020
Contract:	Rosemary Lake Dredging		
Contractor:	Maverick Construction Co., Inc.	Inspector(s) on site:	Caroline Armstrong

WORK COMPLETED THIS WEEK

- Weekly turbidity monitoring conducted on Tuesday and Friday along Rosemary Brook. Fish nets inspected by BETA.
- Mobilization of additional machine to Site. Maverick reran one of two dewatering pumps at work pad.
- Awaiting approval for waste profile acceptance at Southbridge landfill.

WORK ANTICIPATED FOR NEXT WEEK

- Weekly turbidity monitoring to be conducted along Rosemary Brook.
- Upon approval at Southbridge, begin hauling of material to landfill.
- First fuel delivery to fill fuel cubes.
- Once bins are empty, continue excavation of lakebed material. Continue stockpiling of material to allow dewater. Continue relocation of excavated material into soil bin areas to allow stabilization. If needed, addition and mixing of cement to new material in soil containment area, approx. 1-3%, per Stabilization Plan.

PHOTOS



Cement Silo set up at work pad



Fish nets inspected by BETA on Monday



Inlets inspected by BETA on Monday



Additional machine delivered to Staging Area on Friday.



Fuel cubes inspected on Friday. Cubes have not been filled yet.



Dewatering pump by cement silo



Forebay inspected on Friday.



Forebay inspected on Friday.



Work pad on Friday. Dewatering pumps ran throughout week.