

WEEKLY SUMMARY REPORT

Client:	Needham DPW	Dates:	2/24/2020 to 2/28/2020
Contract:	Rosemary Lake Dredging		
Contractor:	Maverick Construction Co., Inc.	Inspector(s) on site:	Caroline Armstrong

WORK COMPLETED THIS WEEK

- Weekly turbidity monitoring conducted on Tuesday and Friday along Rosemary Brook.
- Awaiting approval for waste profile acceptance at Southbridge landfill.

WORK ANTICIPATED FOR NEXT WEEK

- Weekly turbidity monitoring to be conducted along Rosemary Brook.
- Upon approval at Southbridge, begin hauling of material to landfill.
- First fuel delivery to fill fuel cubes.
- Once bins are empty, continue excavation of lakebed material. Continue stockpiling of material to allow dewater. Continue relocation of excavated material into soil bin areas to allow stabilization. If needed, addition and mixing of cement to new material in soil containment area, approx. 1-3%, per Stabilization Plan.

PHOTOS



View of work pad from Rosemary Recreation Complex parking lot on Monday (2/24)



View of work pad from Rosemary Street on Monday (2/24)



View of work area on Wednesday (2/26)



View of work pad from Rosemary Street on Friday (2/28)



View of Staging area secured (2/26)



View of forebay on Tuesday (2/25)



View of forebay and outlet pipe after rainstorm on Thursday (2/27)



View of forebay and outlet pipe on Friday (2/28)

Needham DPW
Rosemary Lake Dredging



Tuesday (2/25/2020)



Friday (2/28/2020)



Tuesday (2/25/2020)



Friday (2/28/2020)

Station 1 (Petrini Apartments) – Turbidity readings measured on Tuesday and Friday



Tuesday (2/25/2020)



Friday (2/28/2020)

Station 2 (West Street) – Turbidity readings measured on Tuesday and Friday