

## WEEKLY SUMMARY REPORT

---

Client: Needham DPW  
Contract: Rosemary Lake Dredging  
Contractor: Maverick Construction Co., Inc.  
Dates: 5/26/2020 to 5/29/2020  
Inspector(s) on site: Caroline Armstrong

### WORK COMPLETED THIS WEEK

---

- Weekly turbidity monitoring conducted on Friday along Rosemary Brook. Erosion controls and inlet inspected by BETA on Friday. Fish nets were removed from inlets on Wednesday.
- Maverick hauled stabilized material to Southbridge Landfill on Tuesday. Each load is around 23-25 CY. Three (3) were completed to Southbridge. Final tonnages for this week have not yet been provided by the facility but is estimated to be around 84 tons.
- An estimated 10,700 tons has been hauled off-site (around 7,900 CY).
- Fence at beach parcel was reinstalled on Friday. Electric panel was removed from beach parcel and electric conduit was removed from staging area. Generators and fuel cubes were removed from work pad throughout week.
- Maverick continued demobilization of equipment on Site. Cement silo was removed from Site on Wednesday, and trailer was removed from Site on Friday. Crane mats were cleaned and removed throughout the week. All soil bins were deconstructed this week. All dewatering pumps and tubing were removed from Site on Friday. Dense grade was placed within parking lot. Grading and shaping of lakebed were completed on Friday. Maverick removed all machines from lakebed at the end of the day on Friday.
- The valve of lake gate was closed halfway on Friday to allow lake to begin refilling

### WORK ANTICIPATED FOR NEXT WEEK

---

- Continue restoration of parking lot and lake access (steps, curbing, and fencing by lake access).
- Completely close valve of lake gate and allow lake to finish refilling.

**HAULING PHOTOS**

---

**TUESDAY – MAY 26, 2020**



**Hauling material to Southbridge Landfill on Tuesday.**



**Rosemary Street during hauling on Tuesday. Maverick swept road periodically.**

**PHOTOS**

---



**Needham DPW  
Rosemary Lake Dredging**



**View of cleared lakebed (facing east) at end of day on Friday.**



**View of cleared lakebed (facing southwest) at end of day on Friday.**



**Needham DPW  
Rosemary Lake Dredging**



**View of cleared lakebed (facing east) at end of day on Friday.  
(view from ramp)**



**View of cleared lakebed (facing southeast) at end of day on Friday.  
(view from ramp)**



**Needham DPW  
Rosemary Lake Dredging**



**View of cleared lakebed (facing north) at end of day on Friday.  
(view from main inlet)**



**Ramp at end of day on Friday. Steps and curbing to be installed on Monday/Tuesday.**



**Needham DPW  
Rosemary Lake Dredging**



**Ramp and slope at end of day on Friday. Steps and curbing to be installed on Monday/Tuesday.**



**Staging area at end of day on Friday. Trailer removed and machines removed from lakebed.  
Fuel cube removed from site this week.**



**Needham DPW  
Rosemary Lake Dredging**



**Fencing reinstalled at beach parcel**



**Fish nets removed on Wednesday and inlets were inspected on Friday morning. (Main inlet)**

**Needham DPW  
Rosemary Lake Dredging**



**Fish nets removed on Thursday and inlets were inspected on Friday morning. (Main inlet)**