



ENGINEERING SUCCESS TOGETHER

WEEKLY SUMMARY REPORT

Clients: Newton & Needham DPW
Contract: Central Ave/Elliot St Bridge
Contractor: Aetna Bridge Company

Dates: 5/23/2016 to 5/27/2016
Inspector(s) on site: JD

WORK COMPLETED THIS WEEK

- Dry packing arch joints.
- Fabrication and assembly of temporary arch supports (off-site)

WORK ANTICIPATED FOR NEXT WEEK

- No work on Monday.
- Continue dry packing arch joints.
- Fabrication and assembly of temporary arch supports (off-site).
- Begin installation of temporary arch supports.
- Installation of underwater grout bag scour protection.
- Traffic controls, including lane closures, are currently anticipated to be required Wednesday through Friday. Aetna believes the lane closures will be needed throughout the day on those days, but will restore the traffic lanes as soon as the work allows for it.

PHOTOS



Dry Packing Arch Joints
5/27/2016



Dry Packing Arch Joints
5/27/2016