



ENGINEERING SUCCESS TOGETHER

WEEKLY SUMMARY REPORT

Clients: Newton & Needham DPW
Contract: Central Ave/Elliot St Bridge
Contractor: Aetna Bridge Company

Dates: 6/6/2016 to 6/10/2016
Inspector(s) on site: JD

WORK COMPLETED THIS WEEK

- Dry packing arch joints.
- Fabrication and assembly of temporary arch supports (off-site)
- Installation of temporary arch support trusses

WORK ANTICIPATED FOR NEXT WEEK

- Fabrication of temporary arch supports (off-site).
- Installation of temporary arch supports.
- Installation of detour signage.
- Survey layout of micropile locations.
- Traffic controls with intermittent lane closures are possible throughout the week. Lane closures would be short duration. Aetna will restore the traffic lanes as soon as the work allows for it.

PHOTOS



Assembly of a Section of Temporary Arch Supports
6/7/2016



Moving Arch Support Assembly to Barge
6/8/2016