



ENGINEERING SUCCESS TOGETHER

WEEKLY SUMMARY REPORT

Clients: Newton & Needham DPW
Contract: Central Ave/Elliot St Bridge
Contractor: Aetna Bridge Company

Dates: 6/13/2016 to 6/17/2016
Inspector(s) on site: JD

WORK COMPLETED THIS WEEK

- Fabrication and assembly of temporary arch supports (off-site)
- Installation of temporary arch support trusses
- Survey layout of micropile locations
- Fabrication of detour signage

WORK ANTICIPATED FOR NEXT WEEK

- Fabrication of temporary arch supports (off-site).
- Installation of temporary arch supports.
- Installation of detour signage.
- Test Pile Installation
- There will be a lane closure on Monday to allow for the installation of the test pile. The lane closure is not anticipated to last the full day. Aetna will restore the traffic lane as soon as the installation is completed. Traffic controls with intermittent lane closures are possible throughout the remainder of the week. Lane closures would be short duration. Aetna will restore the traffic lanes as soon as the work allows for it.

PHOTOS



Progress of Temporary Arch Support Installation
6/17/2016



Progress of Temporary Arch Support Installation
6/17/2016