



ENGINEERING SUCCESS TOGETHER

WEEKLY SUMMARY REPORT

Clients: Newton & Needham DPW
Contract: Central Ave/Elliot St Bridge
Contractor: Aetna Bridge Company

Dates: 7/5/2016 to 7/8/2016
Inspector(s) on site: JD

WORK COMPLETED THIS WEEK

- Drilling of micro piles
- Closure of bridge and initiation of detour

WORK ANTICIPATED FOR NEXT WEEK

- Completion of micro pile drilling
- Setting reinforcing and grouting micro piles
- Installation of temporary cofferdam at northwest wall
- The bridge is now closed and is scheduled to remain closed until early December.

PHOTOS



Checking for Plumbness During Pile Drilling
7/6/2016



Preparing to Drill Pile at West Abutment
7/5/2016

PHOTOS



Setting Barriers to Close Central Ave at the Bridge
7/7/2016



Pile Drilling Operation
7/8/2016