



ENGINEERING SUCCESS TOGETHER

WEEKLY SUMMARY REPORT

Clients: Newton & Needham DPW
Contract: Central Ave/Elliot St Bridge
Contractor: Aetna Bridge Company

Dates: 7/11/2016 to 7/15/2016
Inspector(s) on site: JD & ND

WORK COMPLETED THIS WEEK

- Drilling, setting reinforcing, and grouting of micro piles
- Installation of temporary cofferdam at northwest wingwall
- Setting of temporary utility pole at west approach (by Verizon)

WORK ANTICIPATED FOR NEXT WEEK

- Transfer of overhead utility lines to temporary utility pole
- Demolition of the following bridge components: railings, north sidewalk and support beams, upper sections of concrete piers and abutments, the south sidewalk, and the bituminous concrete wearing surface

PHOTOS



Setting Temporary Utility Pole
7/11/2016



Installing Temporary Water Diversion at Northwest Wall
7/11/2016

PHOTOS



Installing Micro Pile Reinforcing Steel
7/11/2016



Installing Temporary Water Diversion. Completed
Temporary Shielding in Background.
7/11/2016