



ENGINEERING SUCCESS TOGETHER

WEEKLY SUMMARY REPORT

Clients: Newton & Needham DPW
Contract: Central Ave/Elliot St Bridge
Contractor: Aetna Bridge Company

Dates: 7/25/2016 to 7/29/2016
Inspector(s) on site: JD & ND

WORK COMPLETED THIS WEEK

- Demolition of the following bridge components: railings, north sidewalk and support beams, upper sections of concrete piers, the south sidewalk, and the bituminous concrete wearing surface
- Installation of temporary fence
- Seeding of staging area at northwest corner of project
- Transfer of overhead utility lines to temporary utility pole

WORK ANTICIPATED FOR NEXT WEEK

- Demolition of the northwest retaining wall
- Excavation of the arch

PHOTOS



Demolition at Northeast Corner of Bridge
7/25/2016




Completed Removal of North Sidewalk and Support Beams
7/25/2016

PHOTOS



Completed Transfer of Overhead Wires to Temporary Pole
7/30/2016



Completed Demolition at South Spandrel Wall
7/29/2016