



ENGINEERING SUCCESS TOGETHER

WEEKLY SUMMARY REPORT

Client: Needham DPW Dates: 12/31/2016 to 01/06/2017
Contract: Downtown Improvements
Contractor: MDR Construction Co., Inc. Inspector on site:

WORK COMPLETED THIS WEEK

- Installation of the traffic signal poles began with 6 of the 9 poles being installed.

WORK ANTICIPATED FOR NEXT WEEK

- All work scheduled to take place during the day
- Complete the testing and installation of pull tapes in all the conduits
- Prepare the area in the Common for new east and west masonry wall foundation construction by beginning to remove existing traffic controllers (not begun last week)
- Continue installation of the traffic signal mast arm poles and installation of traffic signal equipment
- Continue shop drawing submissions and processing

PHOTOS



New traffic signal light pole installed on southeast corner of Great Plain Ave and Chestnut St



Photo of overall project status from easterly limit of project looking west

Needham DPW
Downtown Improvements



Photo of Common area where new landscape/hardscape features will be constructed



New traffic signal light pole installed on southwest corner of Great Plain Ave and Dedham Ave (background) and in new island at intersection of Great Plain Ave. and Dedham Ave. (foreground)