



ENGINEERING SUCCESS TOGETHER

## WEEKLY SUMMARY REPORT

---

Client: Needham DPW  
Contract: Rockwood Lane Extension  
Developer: Wayside Realty Trust

Dates: 07/27/15 to 07/31/15  
Inspector(s) on site: MH/BL/ND

---

### WORK COMPLETED THIS WEEK

---

- Blasting occurred Wed., Thur. and Fri.
- Excavation of blasted materials
- 10 truckloads of stockpiled rock and soil removed from site.
- Ongoing rock drilling in southeast corner of site.
- Conducted 3 blasts on 7/29, 4 blasts on 7/30 and 4 blasts on 7/31.
- Needham fire detail and NStar Rep on site.
- Received multiple complaints related to blasting intensity and notification.
- Trucks hauling material offsite utilizing approved truck route and turnaround on site.

### WORK ANTICIPATED FOR NEXT WEEK

---

- Blasting anticipated Monday, Wednesday, Thursday, and possibly Friday.
- Potential removal of additional stockpiled material.
- Trucks notified of approved trucking route.
- Earthwork and grading.
- Improved off site vehicle impacts.
- Continued improvements to blasting notification.

PHOTOS

---



Setting blasting mats prior to blasting



Loading holes for first blast 7/29/15



Seismograph Setup front right corner house 30  
Rockwood Lane



Trailers hauling excavated rock and soil offsite to  
Tresca Brothers Concrete

PHOTOS

---



Rock Drilling Continues Daily



Excavation of blasted rock