



ENGINEERING SUCCESS TOGETHER

WEEKLY SUMMARY REPORT

Client: Needham DPW
Contract: Rockwood Lane Extension
Developer: Wayside Realty Trust

Dates: 08/10/15 to 08/14/15
Inspector(s) on site: BL

WORK COMPLETED THIS WEEK

- No construction supervisor present on site or available from 8/10/15 thru 8/14/15.
- Blasting and seismograph monitoring occurred Tuesday 8/11/15 and records logged.
- Needham Fire Dept. detail and Eversource Rep. on site to monitor blasting.
- Excavation of blasted materials continued.
- Ongoing rock drilling in central eastern and north central areas of site.
- Boulders and damaged arborvitaes removed from rear of property located at 63 Tudor Rd.; however, fence not completely repaired.
- Swale formed at site entrance to control stormwater runoff.
- Demand letter remitted to property owner Chris Kotsiopoulos on August 12 detailing non-compliance issues to be addressed by August 13 or work to cease until in compliance.
- A 4' temporary plastic fence installed around the perimeter of the large stockpile of excavated material and at the site entrance
- Additional recommended truck route signs have not been installed and one previously installed truck route sign has been removed from the intersection of Rockwood Lane and Bird St.
- Excavator was removed from site.
- Door-to-door notification prior to each blast will be discontinued as it is no longer requested by residents.

WORK ANTICIPATED FOR NEXT WEEK

At this time we are unaware of any scheduled work next week due to the continued outstanding non-compliance issues noted in the demand letter.

PHOTOS



Rock drilling continues in the east central & northeast sections of the site



Blasted rock excavation continues



Stormwater runoff swale installed 8/10/15



Boulders removed from rear of property located at 63 Tudor Rd

PHOTOS



4' temporary plastic fence installed around perimeter of stockpiled material



Temporary fence installed around back of stockpile behind 63 Tudor Rd.



View of site surface after blasting