



ENGINEERING SUCCESS TOGETHER

WEEKLY SUMMARY REPORT

Client: Needham DPW
Contract: Rockwood Lane Extension
Developer: Wayside Realty Trust

Dates: 12/19/15 to 12/25/15
Inspector(s) on site: BL

WORK COMPLETED THIS WEEK

- Titan excavates and installs 42' of 6" PVC to extend sewer connection to Lot 6 - 12/21/15
- Meet with Site Super Mitch Gill & Titan Contractors regarding installation of underdrain. Titan will bed underdrain and entirely wrap pipe and stone with filter fabric 12/21/15
- Titan excavates and installs 100' of 6" HDPE underdrain rear of Lot 8 & Lot 7 - 12/21/15
- MJG & Associates installs 2' offset stakes 50' intervals to provide finish road elevation 12/21/15
- Titan encounters ledge Lot 7 installing underdrain unable to remove. Hydraulic hammer removed from jobsite 12/21/15
- WSW Masonry completes building wall northwest section of Lot 6 - 12/21/15
- Wall building on hold until proper footings areas are prepped 12/22/15
- Independent truckers hauling blasted ledge offsite 12/22/15 – 12/23/15
- No work scheduled for 12/24/15, 12/25/15, and 12/26/15

WORK ANTICIPATED FOR NEXT WEEK

- Installation of sub surface drain rear of Lots 7 & Lot 6
- Rough grading proposed roadway to sub-base elevation
- Installation of gravel base, grading and compacting
- Installation of processed gravel, finish grading and compacting
- Compaction testing of graveled roadway by independent testing company
- Independent truckers hauling blasted ledge offsite
- Stone masons building retaining wall behind Lot 1

PHOTOS



Titan extends sewer service Lot 6 - 12/21/15



Titan extends underdrain Lot 8 &
Lot 7 - 12/21/15



WSW Masonry completes stone wall
northwest section of Lot 6 - 12/21/15



Ledge encountered installing underdrain
Lot 7 - 12/21/15



Titan removes fill from area around CB 3
12/23/15



Independent truckers hauling blasted rock of site
12/21/15 – 12/23/15