



ENGINEERING SUCCESS TOGETHER

## WEEKLY SUMMARY REPORT

---

Client: Needham DPW  
Contract: Rockwood Lane Extension  
Developer: Wayside Realty Trust

Dates: 2/27/16 to 3/4/16  
Inspector(s) on site: BL

---

### WORK COMPLETED THIS WEEK

---

- Titan Contractors consolidating on site materials 2/29/16 – 3/4/16
- Titan Contractors preparing base foundations for retraining walls Lots 1, 2 & 3 - 2/29/16 – 3/4/16
- Titan Contractors excavate foundations Lot 1 - 4 & 5 2/29/16 – 3/4/16
- Titan Contractors providing stone for wall building purposes Lots 1, 2 & 3 – 3/3/16
- Alternate Site Supervisor Greg Snyder motoring operations 2/29/16 – 3/4/16
- BCME Blasting on site to blast ledge on Lots 1, 2 & 3 - 2/29/16 - 3/2/16
- BCME Blasting on site to perform drilling operations as needed 2/29/16 - 3/2/16
- Rick Groll, Seismologist, on site to record blasting intensity 2/29/16 & 3/2/16
- Fire Department Detail on site to monitor blasting operations 2/29/16 & 3/2/16
- Titan Contractors placing and removing blasting mats as need 2/29/16 & 3/2/16
- Current blasting operations have been completed as of 3/2/16
- Additional blasting may be required in the future when excavation begins for house foundations and also to install the remaining utilities, electric and gas.

### WORK ANTICIPATED FOR NEXT WEEK

---

- According to interim Site Supervisor Greg Snyder, no site work is scheduled for the week of 3/7/16 – 3/11/16

PHOTOS

---



BCME Blasting on site blasting ledge Lots 2 & 3  
2/29/16 - 3/2/16



Drilling continues Lots 2 & 3 as needed  
2/29/16 - 3/2/16



Blasting mats being set in place prior to first blast  
2/29/16



Foundation base prepped for retaining wall Lot 2  
3/2/16

PHOTOS

---



Titan Contractors providing blasted rock for wall building 3/3/16



Stockpile of blasted rock Lot 1 for retaining wall 3/3/16



Foundation hole excavated for house Lot 4



Titan Contractors provides fill for Lot 1 – 3/3/16