



ENGINEERING SUCCESS TOGETHER

WEEKLY SUMMARY REPORT

Client:	Needham DPW	Dates:	03/18/2017 to 03/24/2017
Contract:	Downtown Improvements		
Contractor:	MDR Construction Co., Inc.	Inspector on site:	P.C.

WORK COMPLETED THIS WEEK

- Completed installation of all the ornamental features (skirts) on the mast arm poles and pedestrian signal poles and the pedestrian signal push buttons
- Continued installation of the unlit bollards in front of the common and in the Dedham Ave. island
- Continued installing the new wiring for traffic signals, street lighting and bollards
- Began installation of traffic cameras and fiber optic wiring to the Town Hall for video communication

WORK ANTICIPATED FOR NEXT WEEK

- All work scheduled to take place during the day
- Continue installation of bollards and street lights
- Continue installation of wiring for various electrical/traffic signal components
- Connect new conduit to the existing electrical vault in Great Plain Ave. at Highland Ave. (not completed last week)
- Begin the construction of the foundations for future kiosk, statue and fountain (not begun to date)
- Activate the new traffic and pedestrian signals and begin removing the existing signal equipment
- Begin construction of the brick masonry wall in front of the common (not begun to date)
- Continue shop drawing submissions and processing

BETA GROUP, INC.

315 Norwood Park South, 2nd Floor, Norwood, MA 02062

P: 781.255.1982 | F: 781.255.1974 | W: www.BETA-Inc.com

PHOTOS



Bollards installed in front of the common



Bollards installed in the Dedham Ave. Island



Pedestrian signal pushbutton and bollards installed in the Dedham Ave. island



Installing wiring to the traffic and electrical controllers near Chapel St.