



ENGINEERING SUCCESS TOGETHER

## WEEKLY SUMMARY REPORT

---

|             |                            |                    |                          |
|-------------|----------------------------|--------------------|--------------------------|
| Client:     | Needham DPW                | Dates:             | 07/29/2017 to 08/04/2017 |
| Contract:   | Downtown Improvements      |                    |                          |
| Contractor: | MDR Construction Co., Inc. | Inspector on site: | PC and JZ                |

---

### WORK COMPLETED THIS WEEK

---

- Work took place during the day and night (two separate crews) this week
- Nearly all work this week was devoted to installation of a section of the brick paver crosswalk on the north side of Great Plain Ave. at the intersection of Chapel St.
- Excavated and installed granite curb, hot mixed asphalt base, weep holes, bedding sand, and completed the concrete brick paver installation on the north half of Great Plain Ave at the Chapel St. intersection
- Excavated for and installed the hot mixed asphalt base and binder course adjacent to the east and west sides of the brick paver crosswalk at Great Plain Ave. and Chapel St. intersection
- Began granite curb installation and excavation for the remaining portion of the brick paver crosswalk in the south side of Great Plain Ave. at the intersection of Chestnut St.
- Continued to modify traffic signal sequences as required to accommodate the detours established for the crosswalk installation

### WORK ANTICIPATED FOR NEXT WEEK

---

- Work is scheduled to be performed during the day and night for the next week predominately on the brick paver crosswalk
- Contractor will complete the brick paver crosswalk on the south side intersection of Great Plain Ave. and Chestnut St. and this will complete all of the brick paver crosswalk work
- Complete the work on granite seat planters (not completed last week)
- Remove all crosswalk installation detours
- Implement any traffic signal changes required due to removal of detours and resulting traffic patterns.
- Remove old street lights (not removed last week)

PHOTOS

---



Excavation and setting granite curb for brick paver crosswalk on the north side of Great Plain Ave. at Chapel St.



Setting brick pavers and bedding sand in crosswalk at intersection of Great Plain Ave. and Chapel St.



Completed brick paver crosswalk on the north side of  
Great Plain Ave. at Chapel St.



Granite curb installed and excavating for brick paver crosswalk installation in  
Great Plain Ave. at the intersection of Chestnut St.