



ENGINEERING SUCCESS TOGETHER

## WEEKLY SUMMARY REPORT

---

Client:	Needham DPW	Dates:	08/05/2017 to 08/11/2017
Contract:	Downtown Improvements		
Contractor:	MDR Construction Co., Inc.	Inspector on site:	PC and JZ

---

### WORK COMPLETED THIS WEEK

---

- Work took place during the day and night (two separate crews) this week
- Nearly all work this week was devoted to installation of a section of the brick paver crosswalk on the south side of Great Plain Ave. at the intersection of Chestnut St.
- Excavated and installed granite curb, hot mixed asphalt base, weep holes, bedding sand, and completed the concrete brick paver installation on the south half of Great Plain Ave at the Chapel St. intersection. This completes all the brick paver crosswalk work for the project
- Excavated for and installed the hot mixed asphalt base and binder course adjacent to the east, west and south sides of the brick paver crosswalk at Great Plain Ave. and Chestnut St. intersection
- Completed installation of all the granite seat planters
- Removed all the detours and returned the area back to its normal traffic patterns
- Returned the traffic signal sequencing to its normal function

### WORK ANTICIPATED FOR NEXT WEEK

---

- Work is scheduled to be performed during the day only next week
- Remove old street lights (not removed last week) and install remaining concrete sidewalk panels
- Install drain manhole inverts and weir in DMH sta. 14+12
- Complete miscellaneous work and punch list items
- Complete any work in preparation for final pavement

PHOTOS

---



Granite curb being set and asphalt base being installed for brick paver crosswalk in Great Plain Ave. at Chestnut St.



Installing asphalt base for brick paver crosswalk and full depth reconstruction (in foreground) in Great Plain Ave. near Chestnut St.



Installing sand bedding and brick pavers in  
Great Plain Ave. at Chestnut St.



Completed brick paver crosswalk in Great Plain Ave.  
at the intersection of Chestnut St. and Chapel St.