



ENGINEERING SUCCESS TOGETHER

WEEKLY SUMMARY REPORT

Client: Needham DPW Dates: 08/12/2017 to 08/18/2017
Contract: Downtown Improvements
Contractor: MDR Construction Co., Inc. Inspector on site: PC

WORK COMPLETED THIS WEEK

- Work took place during the day only this week
- Installed miscellaneous pavement in Highland Ave.
- Installed the trees in the tree planters in all locations
- Placed additional concrete sidewalk panels
- Installed plantings in the various locations in and around the Common area and in the granite seat planters
- Installed all the wood seats on the granite seat planters
- Installed the new trash receptacles in various locations
- Continued to monitor traffic signal sequencing

WORK ANTICIPATED FOR NEXT WEEK

- Work is scheduled to be performed during the night next week
- Begin installing new asphalt pavement
- Remove old street lights (not removed last week) and install remaining concrete sidewalk panels
- Install drain manhole inverts and weir in DMH sta. 14+12 (not begun last week)
- Complete miscellaneous work and punch list items

PHOTOS



Installing wood seat on granite planter on the southeast corner of Great Plain Ave. and Dedham Ave.



Installing wood seat for granite planter and setting grade for concrete sidewalk



New trees installed in tree grates on the south side of Great Plain Ave.



New plantings installed on the west side of the Common near Chapel St.