

PERMANENT PUBLIC BUILDING COMMITTEE

TOWN OF NEEDHAM

MINUTES OF MEETING

Date: June 26, 2023

Time: 7:30 PM

Location: Zoom

Attendance

PPBC Members: Present: Stuart Chandler, Richard Creem, George Kent, Roy Schifilliti, Irwin Silverstein, (all remote)

Absent: Lynne Deninger, Gene Voloshin

BDCD Staff:

Hank Haff (Director)
Ken Sargent (Senior Project Manager)

User Representatives:

Erhardt Graeff	Library Trustee, Library Space Utilization Rep.
Kim Hewitt	Library Director, Library Space Utilization Rep.
Anne Gulati	School Finance Director, Emery Grover & SMP Rep.
Barry Dulong	Bldg. Maint. Dir., DPW Study, CATH Study Rep.

Other Attendees:

Brett Bentson	Utile, Inc.
Claudia Porras	Utile, Inc.
Matthew DiSalvo	GGD Engineering
David Billings	Hill International Inc.

Minutes prepared by: Kathryn Copley Administrative Specialist

This meeting was posted on the Town web site on June 22, 2023, as a:

Remote Meeting on Zoom Cloud Meetings

Meeting ID # 88414728107

<https://us02web.zoom.us/j/88414728107>

A. Approval of Minutes

The Committee reviewed the minutes from the June 5, 2023 PPBC meeting. Mr. Chandler made a motion that the Committee approve the minutes as presented. Mr. Kent seconded the motion. The motion was then voted upon and approved 4 yeas - 0 nays – 0 abstain.

B. Library Space Utilization Study

Erhardt Graeff (Library Trustee), Kim Hewitt (Library Director), Brett Bentson, Claudia Porras (Utile), and Hank Haff (BDCD) attended the meeting remotely.

Mr. Bentson reviewed the updated option of the study. Presentations have been made to the Library Trustees. With their input, four phased projects have been developed and the projects have been numbered in order of priority:

The Alternate #1 - An air source heat pump (ASHP) for summer reheating is also more expensive than at feasibility stage due to the required dunnage. Using a small efficient condensing gas fired boiler would reduce the cost. It is likely that the current boilers will need to be replaced soon, and this modification will be considered at that time if the Alternate #1 is not accepted with this project due to cost.

Mr. Dulong indicated that the Town should see a reduction in energy consumption with these new units.

The prequalification documents for the HVAC contractor that will act as the prime contractor were advertised and available on June 22, 2023. The submissions are due on July 6th. A subcommittee will need to review the submissions.

Mr. Chandler made a motion to appoint the following people to the Prequalification subcommittee: Barry Dulong, Matt DiSalvo, David Billings and Ken Sargent. Mr. Schifilliti seconded the motion. The motion was then voted upon and approved unanimously - 6 yeas - 0 nays – 0 abstain.

Mr. Chandler made a motion that the Committee approve the following invoices for payment:

GGD Consulting Engineers	April 2023 Services	\$70,500.00
GGD Consulting Engineers	May 2023 Services	\$63,450.00

Mr. Kent seconded the motion. The motion was then voted upon and approved unanimously - 6 yeas - 0 nays – 0 abstain.

The first school RTU replacement will be Eliot in the summer of 2024. Broadmeadow will follow in the summer of 2025.

Documents: None

D. Emery Grover Building / Hillside

Anne Gulati (School Finance Director) attended the meeting remotely.

Mr. Chandler made a motion that the Committee approve the following invoices for payment:

Bargmann Hendrie + Archetype	May 2023 Serv.	\$ 17,372.88
Bargmann Hendrie + Archetype	May 2023 Serv. FF&E	\$ 12,500.00

Mr. Schifilliti seconded the motion. The motion was then voted upon and approved unanimously - 6 yeas - 0 nays – 0 abstain.

E. CATH Space Utilization Study

Barry Dulong (DPW) attended the meeting remotely.

Mr. Chandler made a motion that the Committee approve the following invoice for payment:

Bargmann Hendrie + Archetype	May 2023 Serv.	\$ 1,300.00
------------------------------	----------------	-------------

Mr. Silverstein seconded the motion. The motion was then voted upon and approved unanimously – 6 yeas - 0 nays – 0 abstain.

F. Needham High School Boiler

Barry Dulong (DPW) attended the meeting remotely.

Mr. Dulong reported that while the Building Maintenance Division was in the process of replacing one of the boilers at the High School, another boiler failed, and the project increased in scope to two boilers. The estimated cost for one boiler replacement was under \$500,000, however with two boilers the price estimate has increased to \$600,000. The boilers were installed fifteen years ago and have reached the end of their useful life due to chemical deficiencies in the water. The project will be going out to bid this week. It is anticipated that the project will be done by mid-September.

The Committee needs to decide whether to oversee the project or let the Building Maintenance Division continue overseeing the project.

Mr. Chandler made a motion that the Committee approve the continuation of the project under the Building Maintenance Division with regular updates to the PPBC. Mr. Creem seconded the motion. The motion was then voted upon and approved unanimously – 5 yeas - 0 nays – 0 abstain.

G. Town-Financed Community Housing Oversight Committee

Mr. Haff reported the Needham Housing Authority has some very large projects in the works. The Town will be providing around \$2,000,000 from the Community Preservation Act funds towards the effort. Most of the funds will be coming from the State and HUD. The Cambridge Housing Authority staff are providing OPM services.

The Select Board and Finance Committee would like an advisory committee with some expertise to provide oversight over the use of Town funds on the projects. The committee will have a total of nine members which will include a member of the Select Board, the Finance Committee and a current or former member of the PPBC.

Mr. Kent suggested Mr. Silverstein would be an excellent candidate. Mr. Silverstein indicated he would be willing to serve on this new committee.

Mr. Chandler made a motion to appoint Irwin Silverstein as PPBC representation to the Town-Financed Community Housing Oversight Committee. Mr. Creem seconded the motion. The motion was then voted upon and approved unanimously – 5 yeas - 0 nays – 0 abstain.

H. Adjournment

The meeting was adjourned at 8:54 PM.

The next PPBC meeting is scheduled for Monday, July 10, 2023, at 7:30 PM, on Zoom Cloud Meetings.

These minutes are intended to convey the content of the discussions at the Committee meeting. If no comments are received by the next meeting, they will go to file as part of the permanent Committee record.