

WEEKLY SUMMARY REPORT

| | | | |
|-------------|---------------------------------|-----------------------|--------------------------------------|
| Client: | Needham DPW | Dates: | 3/9/2020 to 3/13/2020 |
| Contract: | Rosemary Lake Dredging | | |
| Contractor: | Maverick Construction Co., Inc. | Inspector(s) on site: | Caroline Armstrong, Emily Machlin |

WORK COMPLETED THIS WEEK

- Weekly turbidity monitoring conducted on Thursday along Rosemary Brook. Staging area erosion controls and inlet fish nets inspected by BETA on Thursday.
- Maverick removed and hauled 500 tons of material to Southbridge Landfill on Tuesday and Wednesday.
- Additional dewatering pumps added to work pad area.
- Submitted additional soil profiles to Southbridge Landfill, Lynn and Turnkey Landfills.

WORK ANTICIPATED FOR NEXT WEEK

- Weekly turbidity monitoring to be conducted along Rosemary Brook.
- Continue excavation of lakebed material. Continue stockpiling of material to allow dewater. Continue relocation of excavated material into soil bin areas to allow stabilization.

PHOTOS

TUESDAY – MARCH 10, 2020



Mobilization of soil into trucks for hauling and disposal to Southbridge Landfill

Needham DPW
Rosemary Lake Dredging



Mobilization of soil into trucks for hauling and disposal to Southbridge Landfill



Trucks following haul route

WEDNESDAY – MARCH 11, 2020



Mobilization of soil into trucks for hauling and disposal to Southbridge Landfill



Mobilization of soil into trucks for hauling and disposal to Southbridge Landfill

Needham DPW
Rosemary Lake Dredging



Mobilization of soil into trucks for hauling and disposal to Southbridge Landfill



Soil bin closest to Rosemary Street empty as of Thursday, March 12



**Middle soil bin partially empty and farthest bin from street empty as of Thursday, March 12.
Remaining soil in middle bin covered.**



Work pad on Thursday, March 12. Remaining soil in middle bin covered.



Additional dewatering pump (currently not active) installed at work pad.



Additional dewatering pump (currently not active) installed at work pad.



Forebay view on Thursday.



Forebay and outlet view on Thursday.

Needham DPW
Rosemary Lake Dredging



Main inlet fish net inspected on Thursday.



Main inlet fish net inspected on Thursday.