WEEKLY SUMMARY REPORT

Client:	Needham DPW	Dates:	12/24/2016 to 12/30/2016
Contract:	Downtown Improvements		
Contractor:	MDR Construction Co., Inc.	Inspector on site:	

WORK COMPLETED THIS WEEK

- No work took place this week due to holiday schedules.

WORK ANTICIPATED FOR NEXT WEEK

- All work scheduled to take place during the day
- Complete the testing and installation of pull tapes in all the conduits
- Install drain manhole inverts (not begun last week)
- Prepare the area for new memorial wall foundation construction by beginning to remove existing traffic controllers (not begun last week)
- Begin installation of the mast arm poles installation of traffic signal equipment
- Continue shop drawing submissions and processing

BETA GROUP, INC.
315 Norwood Park South, 2nd Floor, Norwood, MA 02062
P: 781.255.1982 | F: 781.255.1974 | W: www.BETA-Inc.com

PHOTOS